

Grantee: Puerto Rico

Grant: B-08-DI-72-0001

January 1, 2014 thru March 31, 2014 Performance Report



Grant Number:

B-08-DI-72-0001

Obligation Date:**Award Date:****Grantee Name:**

Puerto Rico

Contract End Date:**Review by HUD:**

Submitted - Await for Review

LOCCS Authorized Amount:

\$29,982,887.00

Grant Status:

Active

QPR Contact:

Tomasita Rosado

Estimated PI/RL Funds:

\$0.00

Total Budget:

\$29,982,887.00

Disasters:

Declaration Number

FEMA-1798-DR-PR

Narratives

Disaster Damage:

Disaster Damage:**REPORTED FEMA DAMAGES AND RECOVERY NEEDS RESULTING FROM FEMA DR-1798-PR**

The severe storm and flooding had considerable effects on the local population. An estimated 630 people in the affected areas were evacuated to shelters. In addition to structural damage cause by the flood waters, agricultural damage was sustained by coffee, plantains, and other minor crops. In response to the significant flooding, federal authorities issued a disaster declaration for portions of the island.

Intermittent periods of rain persisted across Puerto Rico during the days following the peak flood event, exacerbating conditions in municipalities previously affected by the floods. It was not until the night of September 27th that drier air moved into Puerto Rico.

The response of the government of Puerto Rico towards this event began with the commencement of the emergency and continued until recovery operations were initiated. The operations were devoted primarily to the protection of life and property. The recovery began as soon as the emergency conditions permitted the recovery operations to restore systems to normal. Short term recovery actions were taken to assess damages and to return normal life systems to operating standards. This action will continue until both short and long range operations are completed. Agencies and Departments of the local government continued functioning in their normal roles as required meeting the conditions generated by said emergency.

The Federal Emergency Agency and the Commonwealth of Puerto Rico delivered support to the affected individuals and business in their recovery process. As part of this process 36,159 homes were inspected to verify related damages, resulting in the approval of disaster relief funds under FEMA. The Disaster Recovery Centers (DRCS) provided assistance to 35,511 residents from the 26 disaster declared municipalities supporting them in the application process and providing information about the available disaster assistance programs.

The small business administration (SBA) issued 7,453 low interests, long term loan applications to home owners, renters and businesses of all sizes, to help repair or replace damaged personal property.

FUNDING RESOURCES FOR DISASTER RECOVERY**A. Severe Storm flooding DR-1798-PR**

As of April 21, 2009, as result of the September 21-23-2008 severe storms and flooding event the recovery efforts performed from both the Commonwealth of Puerto Rico and other Federal and Voluntary Agencies have resulted in the following:

- Individual and Household grant (IHP) program - A total of \$29,520,690.08 has been approved under the FEMA IHP. The IHP provides assistance to individuals and families to meet disaster related needs and necessary expenses by insurance, federal, commonwealth or voluntary agency disaster assistance programs. In the Housing Program (HP) out of 35,020 referrals 8,467 were found to be eligible and the amount of \$12,189,397.35 was approved

Recovery Needs:

Recovery Needs:

Severe storms, flooding, (FEMA-1798-DR-PR)

These funds were appropriated under the Consolidated Security Disaster Assistance, and Continuing Appropriations Act 2005, to address mayor disaster declared by the President October 1, 2008.

During the three day period of September 21-23, 2008, parts of Puerto Rico suffered from one of the most catastrophic flooding events of the season to date. The flooding affected many municipalities island wide. The torrential rainfall resulted in severe flooding to rivers, streams, and roads, causing sinkholes, land/mudslides, and structural collapses mainly across the southern half of the island. Specifically, the heaviest rainfall, and most severe effects, occurred across the municipalities of Cabo Rojo, Guayama, Humacao, Patillas, Ponce, and Yabucoa, where in some locations, totals approaching 30 inches of rainfall fell in a three-day period, ending at 8 am Tuesday, September 23, 2008.

The heavy rainfall and subsequent flooding were a direct result of a large tropical disturbance that moved slowly west across the island. On



occasion, tropical disturbances may develop into tropical depressions and, upon further intensification, get named by the National Hurricane Center (NHC) as a tropical storm and/or hurricane. While the National Weather Service (NWS) in San Juan and the NHC closely monitored the system for possible organization into a named storm, multiple reconnaissance flights flown through the disturbance revealed no closed, low-level surface circulation, which was needed to satisfy the definition of a tropical depression. It was not until 5 pm Thursday, September 25, 2008 when the system, located about 380 miles north northwest of San Juan, Puerto Rico, was named Tropical Storm Kyle.

The strongest effects of the tropical disturbance were first felt in Puerto Rico on Sunday, September 21, 2008. The most intense rainfall occurred in the 24-hour period starting at 8 am Sunday, September 21, 2008 through 8 am September 22, 2008, with the highest rainfall rates occurring during the overnight hours from sunset on Sunday to sunrise on Monday. The largest rainfall amounts for the 24-hour period ending 8 am Monday, September 22, 2008 were 22.03 inches in Patillas, 20.00 inches in Guayama, 16.00 inches in Cabo Rojo, 14.83 inches in Yabucoa, and 10.81 inches in Ponce. For the combined three-day period, some of these numbers increase further with 29.83 inches in Patillas, 21.86 inches in Yabucoa, 20.52 inches in Ponce, and 17.82 inches in Cabo Rojo. Lesser, but just as significant, amounts, ranging from 5-15 inches of rain, fell across much of the island. The torrential rainfall seen across the island was immediately seen across the extensive river network in Puerto Rico. Some rivers, including the Río Gurabo, saw water levels rise in excess of 25 feet in less than 12 hours. Parts of the island that were spared the worst of the rain included the northern and northwestern coast, where only moderate rain showers were experienced.

The total rainfall amounts recorded from this event are unique in that the 29.83 inches seen in Patillas exceeds the weekly rainfall of 27.13 inches measured in Juana Díaz during the October 1985 flood event. The 24-hour rainfall totals ending at 8 am Monday, in the southeastern section of the island, including the municipalities of Patillas and Guayama, exceeded 200-year 24-hour rainfall totals. Specifically for Patillas, the recorded rainfall amount approaches the 500-year 24-hour rainfall totals. Along the southwestern section of the island, Cabo Rojo's 24-hour rainfall also exceeded the 100-year return period. Across the southern municipalities of Puerto Rico, Ponce and Yauco's 24-hour rainfall rates exceeded the 10-year 24-hour rainfall totals, Juana Díaz exceeded the 25-year rainfall totals, and Yabucoa, along the southeast coast, exceeded the 25-year rainfall totals.

The resultant flooding had considerable effects on the local population. An estimated 630 people in the affected areas were evacuated to shelters. In addition to structural damage caused by the flood waters, agricultural damage was sustained by coffee, plantains, and other minor crops. In response to the significant flooding, federal authorities issued a disaster declaration for portions of the island.

Intermittent periods of rain persisted across Puerto Rico during the days following the peak flood event, exacerbating conditions in municipalities previously affected by the floods. It was not until the night of September 27th that drier air moved into Puerto Rico.

Accordingly to the allocation method for CDBG Disaster Recovery Enhancement Fund (DREF) each granted state must demonstrate that it will have additional unmet needs toward which disaster recovery CDBG funds can be used after the existing allocations have been exhausted.

Puerto Rico was originally granted with an allocation of \$17,982,887. Our examination concluded that a total of \$899,144.35^[1] was budgeted for planning and administration costs to be incurred by OCMA and sub grantees. The other \$17,083,742.65 was fully appropriated for eligible activities^[2]. The OCMA have the evidence to sustain the eligibility of every activity approved to participating municipalities under this appropriation.

Therefore, Puerto Rico is totally qualified for the dollar-for-dollar match for the amount of \$15 million, as explained by HUD's assumptions. The excess of \$15 million (\$2,083,742.65) will be taken into consideration for a proportional distribution of DREF remaining funds. It is necessary to know the available balance of the DREF and the excess for each granted state to be able to specify the final pro-rata share amount that corresponds to Puerto Rico.

The funds appropriated to Puerto Rico will be used for the purposes that qualify as eligible activities and sub grantees further will submit to OCMA under Action Plan Amendment to DRGR. OCMA will consider sub grantees performance, usage and necessity of additional funds for proposal qualification and contract fulfillment. Also will recommend and evaluate any solicitation by participating municipalities submitted for the preparation and establishment of forward-thinking land use plans, buyout programs, individual mitigation measures and modern disaster-resistant building codes.

As required by HUD, with respect to Federal Register Notice 74-FR-41146, the Office of the Commissioner of Municipal Affairs inserts the following section at the end of the overall narrative within the DRGR Action Plan:

DEMONSTRATION OF PROJECTED UNMET NEEDS

The participating municipalities will submit to the OCMA a detailed report of projected unmet needs that are related to their respective following qualified activities:

- A. Development and adoption of a forward-thinking land-use plan that will guide use of long-term recovery efforts and subsequent land-use decisions throughout the community and that reduces existing or future development in disaster-risk areas; and/or
- B. Floodplain or critical fire or seismic hazard area buyouts programs under an optional relocation plan that includes incentives so that families and private sector employers move out of areas at severe risk for a future disaster; and/or
- C. Individual mitigation measures (IMM) to improve residential properties and make them less prone to damage. If such activities are incorporated into the sub grantee's rehabilitation or new construction programs generally, the cost increment attributed to IMM will be the amount considered for the additional allocation, not the total construction amount budget; and/or
- D. Implementation of modern disaster resistant building codes, including but not limited to, training on new standards and code enforcement.

The unmet needs must be presented in the form of eligible activities and classified by its respective Disaster Recovery Enhancement Fund (DREF) categories. The specific DREF eligible activities adopted and accepted by the OCMA for each category will be:

- A. Forward-thinking land-use plan (up to \$13.5 million)



i. Land-use plan that reduces risk for the elaboration and implementation of defined rules, maps and adequate documentation for the establishment of land-use plans that prevents or evade risks of floods, seismic activity, or any other hazardous situations (up to \$4.5 million of final DREF appropriations to PR); and/or

ii. Hazard mitigation plan(s) including the redaction and enacting of documentation for the enforcement of certain process that will provide resources and conditions that will reduce risk of hazardous situations (up to \$4.5 million of final DREF appropriations to PR); and/or

iii. Floodplain mapping for design and create maps and related graphics or visual explanations of floodplains so the authorities and communities are acknowledged of their risk (up to \$4.5 million of final DREF appropriations to PR).

B. Buyout program (up to \$21 million of final DREF appropriations to PR)

i. Demolition to tear down any high risk building that actually endanger a community and relieve it from hazards (up to \$2 million of final DREF appropriations to PR); and/or

ii. Acquisition to gain possession of particular properties located on hazardous areas and prevents people of being endangered (up to the \$7.5 million of final DREF appropriations to PR); and/or

iii. Relocation assistance (to buyout applicants into comparable housing) to move individuals or communities endangered by its actual location to a safe equivalent home, adopting the actual and future state price limits for low-income single and multifamily housing units (up to \$10 million of final DREF appropriations to PR); and/or

iv. Project delivery cost incurred in order to complete any buyout transactions (up to \$1.5 million of final DREF appropriations to PR).

C. Individual Mitigation Measures (up to \$12 million of final DREF appropriations to PR)

i. Elevation costs to be incurred or plans with flood risk because of development (up to \$3 million of final DREF appropriations to PR); and/or

ii. Sump pumps to help in the accumulated water removal and remedy dampness (up to \$500,000 final DREF appropriations to PR); and/or

iii. Portion of drainage projects that reduces flood risk to non-residential properties (up to \$4.5 million of final DREF appropriations to PR); and/or

iv. Landscaping that creates a "defensible space" in a fire-prone area (up to \$1.5 million of final DREF appropriations to PR); and/or

v. Use of building materials that are fire-resistant or flood damage-resistant to prevent high risk of damages (up to \$1 million of final DREF appropriations to PR); and/or

vi. Project delivery costs that can be attributed to an individual mitigation measure (up to \$1.5 million of final DREF appropriations to PR).

D. Modern disaster-resilient building codes (up to \$5.5 million of final DREF appropriations to PR)

i. Hiring of code enforcement officials (up to \$2.5 million of final DREF appropriations to PR); and/or

ii. Development or update of disaster-resilient building codes (up to \$1 million of final DREF appropriations to PR); and/or

iii. Development or updating of zoning, design, or development standards that are disaster-resilient (up to \$1 million of final DREF appropriations to PR); and/or

iv. Training on enforcement of new codes and standards to provide proper training for enforcement officials and related professionals (up to \$1 million of final DREF appropriations to PR).

The final DREF appropriations to Puerto Rico will sum a 100% of total costs to be incurred in the mentioned eligible activities. The OCMA will evaluate and consider every proposal submitted by applicable participating municipalities to distribute the available funds in a correct manner and pursuing an optimum usage of them.

All activities are planned to commence at September 1st, 2010 and must be terminated before June 30th, 2014.

[1][1] \$449,572.31 for OCMA and the remaining amount was distributed to participating municipalities under basic allocation grant.

[2][2] None of the activities granted were for flood insurance neither for portion of drainage projects that reduces flood risk to non-residential properties.

[3][3] Revision enacted by law number 42, on 2009. New limits will begin on June 26, 2011, as established by law number 66 of 2010.

GOVERNMENT OF PUERTO RICO

>OFFICE OF THE COMMISSIONER OF MUNICIPAL AFFAIRS

>ACTION PLAN FOR DISASTER RECOVERY 2008

>Substantial Amendment

SEVERE STORMS AND FLOODING

>(1798-DR-PR)

GRANT ALLOCATION FOR PUERTO RICO: \$17,982,887

CDBG DISASTER RECOVERY 2008 ACTION PLAN &dash SUBSTANTIAL AMENDMENT

BACKGROUND

In 2009 the Department of Housing and Urban Development (HUD), made additional CDBG

>funds available in specific counties nationwide for disaster relief funding. As administering

>agency for the CDBG funds, OCAM submitted its first Action Plan for Disaster Recovery

>Program funding to HUD in Spring 2009.

A HUD Notice issued February 13, 2009 (Federal Register /Vol. 74, No. 29) required an

>affordable rental housing minimum or set-aside per state, and also clearly defined eligible

>activities as:

&lsquo&lsquorepair, rehabilitation, and reconstruction (including demolition, site clearance and



- > manner. It also includes replacing an existing substandard
 - > manufactured-housing unit with a new or standard manufactured-
 - > housing unit.
 - Specific Housing Activities Requirements
 - v. Housing Rehabilitation- Units to be rehabilitated must comply with
 - > Housing Rehabilitation Standards. If housing units that will be
 - > rehabilitated are located in flood areas, the recipient's must obtain
 - > and maintain flood insurance, as required under applicable Federal
 - > Law. The owner has also a statutory responsibility to notify any
 - > transferee of the requirement to obtain and maintain flood
 - > insurance.
 - 3. Infrastructure Activity Category - The municipalities may request
 - > CDBG funds for improvement to the municipal infrastructure qualified as
 - > right-of-way construction or rehabilitation of the following:
 - i. Flood and Drainage Facilities- This activity refers to the construction
 - > or rehabilitation of flood control or irrigation projects (e.g., retention
 - > ponds or catch basins).
 - ii. Sidewalks- this activity refers to the construction or rehabilitation of
 - > sidewalks. Sidewalk improvements include the installation of trash
 - > receptacles, trees, benches, and lighting.
 - iii. Street Improvements - this activity refers to the construction or
 - > rehabilitation of street projects that may include street drains, storm
 - > drains, curb and gutter work, tunnels, bridges, and the installation of
 - > street lights and signs.
 - iv. Water/Sewer Improvements - this category refers to the construction
 - > or rehabilitation of water and sewer installation or replacement of
 - > water lines, sanitary sewers, storm sewers, and fire hydrants.
- All the other items related to the Competitive Allocation on the original recovery plan, remain the same.

AFFORDABLE RENTAL HOUSING ALLOCATION

The affordable rental housing activity requirements on the NOFA to reach the minimum amount >of \$1,911,040 have been distributed among fourteen (14) municipalities that had requested less >than 20% of the Basic Allocation as of November 7th 2011. Based on this parameter, the participating municipalities needed to include new activities for affordable rental housing in their programmatic initiative are as follows:

1. Adjuntas
- >2. Arroyo
- >3. Cabo Rojo
- >4. Guánica
- >5. Gurabo
- >6. Humacao
- >7. Lajas
- >8. Las Piedras
- >9. Naguabo
- >10. Ponce
- >11. Santa Isabel
- >12. Yauco
- >13. Sabana Grande
- >14. Maunabo

The following table shows the exercise to determine the municipalities that need to comply with this amendment:

>	DISASTER RECOVERY 2008 PERFORMANCE (Nov. 7, 2011)						
>	Municipality/	Basic Allocation/	BA Expended/	Requisitions/	Unexpended BA/	BA Spending /	Affordable Renting
>				In-Transit	Balance	Level	Allocation
	Adjuntas	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
>	Arroyo	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
>	Cabo Rojo	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
>	Guánica	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
>	Gurabo	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
>	Humacao	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
>	Lajas	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
>	Las Piedras	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
>	Naguabo	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
>	Ponce	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
>	Santa Isabel	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
>	Yauco	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
>	Sabana Grande	\$400,000.00	\$-	\$11,379.08	\$388,620.92	3%	\$140,000.00



> Maunabo	\$400,000.00	\$64,600.00	\$-	\$335,400.00	16%	\$140,000.00
> San Germán	\$400,000.00	\$111,722.89	\$11,000.00	\$277,277.11	31%	
> Patillas	\$400,000.00	\$164,076.83	\$-	\$235,923.17	41%	
> Guayanilla	\$400,000.00	\$199,493.10	\$-	\$200,506.90	50%	
> Juncos	\$400,000.00	\$170,743.24	\$63,378.00	\$165,878.76	59%	
> Villalba	\$400,000.00	\$276,270.00	\$10,450.00	\$113,280.00	72%	
> Yabucoa	\$400,000.00	\$296,250.00	\$-	\$103,750.00	74%	
> Utuado	\$400,000.00	\$166,978.78	\$133,668.50	\$99,352.72	75%	
> Salinas	\$400,000.00	\$400,000.00	\$-	\$-	100%	
> San Lorenzo	\$400,000.00	\$330,570.00	\$69,430.00	\$-	100%	
> OCAM (State)	\$-	\$-	\$-	\$-		
> Total	\$9,200,000.00	\$2,180,704.84	\$299,305.58	\$6,719,989.58	27%	\$1,960,000.00

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$29,982,887.00
Total Budget	\$0.00	\$29,982,887.00
Total Obligated	\$10,090.60	\$28,737,186.99
Total Funds Drawdown	\$395,206.32	\$13,730,712.67
Program Funds Drawdown	\$395,206.32	\$13,730,712.67
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$9,580,075.67
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		100.00%
Overall Benefit Percentage (Actual)		100.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$4,497,433.05	\$0.00
Limit on Admin/Planning	\$5,996,577.40	\$586,014.18
Limit on State Admin	\$0.00	\$586,014.18

Progress Toward Activity Type Targets

Activity Type	Target	Actual
Affordable Rental Housing	\$3,358,083.34	\$2,008,858.43

Progress Toward National Objective Targets

National Objective	Target	Actual
Low/Mod	\$14,991,443.50	\$29,133,395.97

Overall Progress Narrative:



In February there was a meeting with municipalities to know the difficulties they had to develop their activities. We have offered the guidance and assistance to enable them to adequately develop and implement such activities. In the next quarter we expect that municipalities may show an increase in development activities.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
08-DR-001, INFRASTRUCTURE	\$36,489.93	\$9,417,023.83	\$6,758,009.37
08-DR-002, HOUSING	\$75,495.60	\$5,724,804.95	\$3,758,156.50
08-DR-003, ADMINISTRATION	\$0.00	\$449,572.26	\$320,389.19
08-DR-004, LOCAL GOV. ADMINISTRATION	\$16,020.19	\$382,627.53	\$248,863.64
08-DR-005, AFFORDABLE RENTAL HOUSING	\$38,033.94	\$2,008,858.43	\$137,026.91
08-DR-006, DREF	\$229,166.66	\$12,000,000.00	\$2,508,267.06
9999, Restricted Balance	\$0.00	\$0.00	\$0.00



Activities

Project # / Title: 08-DR-001 / INFRASTRUCTURE

Grantee Activity Number: 08-DR-AB-50-003 Patillas
Activity Title: IMPROVEMENT OF BRIDGES IN DIFFERENT WARDS

Activity Category:

Construction/reconstruction of streets

Project Number:

08-DR-001

Projected Start Date:

06/01/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

06/01/2014

Completed Activity Actual End Date:

Responsible Organization:

Municipality of Patillas

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$200,000.00
Total Funds Drawdown	\$5,643.00	\$94,106.09
Program Funds Drawdown	\$5,643.00	\$94,106.09
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$88,190.09
Municipality of Patillas	\$0.00	\$88,190.09
Match Contributed	\$0.00	\$0.00

Activity Description:

The recent economic difficulties have affected the city of Patillas, especially the low and moderate income sector. This situation in addition to the torrential rains that affected Patillas in September of 2008 highlighted and accelerated the deterioration of roads and access infrastructure such as bridges. Patillas plans on rehabilitating bridges in several wards. The improvement of these structures would make the city more accessible and assist in revitalizing the stagnant economy.

Location Description:

Apeadero Ward, Bajo Ward, Cacao Bajo Ward, Jagual Ward, Jagual Ward, Mamey Ward, Marin Ward, Mulas Ward, Munoz Rivera, Los Pollos Ward, Los Rios Ward, Quebrada Arriba Ward
 Census
 Track/Block:290400(1);290300(3);290200(4);290100(2);290200(1);290100(2);290100(2);290100(1);290300(1);290400(1);290100(1)



Activity Progress Narrative:

These funds are for the purchase of materials such as ready-mixed concrete.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/1365

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total Low/Mod%
	2616	2104	4720 100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DR-AB-55-003 Sabana Grande

Activity Title: STREET IMPROVEMENT

Activity Category:

Construction/reconstruction of streets

Project Number:

08-DR-001

Projected Start Date:

07/15/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

06/01/2014

Completed Activity Actual End Date:

Responsible Organization:

SABANA GRANDE

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$46,900.00
Total Budget	\$0.00	\$46,900.00
Total Obligated	\$0.00	\$46,900.00
Total Funds Drawdown	\$971.33	\$44,816.29
Program Funds Drawdown	\$971.33	\$44,816.29
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$16,350.00
SABANA GRANDE	\$0.00	\$16,350.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The torrential rainfall caused by a severe storm in September 2008 caused severe damage to infrastructure and roads leaving areas without access in Sabana Grande. This project is to improve water management by constructing sidewalks, curbs and repavement of a road in the Susua Ward. The edge where the curb meets the pavement will be reconstructed to minimize the effect of erosion. The security of the pedestrians at an adjacent school will be improved with the construction of the sidewalk. These projects will be constructed to benefit the community and to prevent future problems in this area when severe weather occurs.

Location Description:

Carr. 332 km 4.5 ADVENTIST ACADEMY WAY, SUSUA WARD ,SABANA GRANDE
Proposed Beneficiaries: Proposed Total=2874 Low=1763 Mod=1011
Census Tract/Block= 960800(2,3)

Activity Progress Narrative:

These funds are to pay for the inspection of the proposed sidewalk of Adventista road.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	787/693

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total Low/Mod%	
# of Persons	1763	1011	2874	96.52

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DR-AB-55-005 Sabana Grande

Activity Title: STREET IMPROVEMENT

Activity Category:

Construction/reconstruction of streets

Project Number:

08-DR-001

Projected Start Date:

07/15/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

06/01/2014

Completed Activity Actual End Date:

Responsible Organization:

SABANA GRANDE

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$40,000.00
Total Budget	\$0.00	\$40,000.00
Total Obligated	\$0.00	\$40,000.00
Total Funds Drawdown	\$0.00	\$13,700.00
Program Funds Drawdown	\$0.00	\$13,700.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$9,900.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The torrential rainfall caused by a severe storm in September 2008 caused severe erosion between a stream and a local residential area in the municipality. After the storm, the area was in danger of becoming damaged by a landslide upon future heavy rains. The municipality of Sabana Grande will be constructing revetment slopes out of 4" slabs of reinforced concrete on public property. This project will prevent future erosion to the affected area.

Location Description:

ORQUIDEA STREET 149 SECTOR MAGINAS, MACHUCHAL WARD.
Proposed Beneficiaries: Proposed Total=1334 Low=817 Mod=517
Census Tract/Block: 960700(3)

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/148



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	817	517	1334	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DR-AB-57-001 San German

Activity Title: STREET IMPROVEMENTS

Activity Category:

Construction/reconstruction of streets

Project Number:

08-DR-001

Projected Start Date:

07/15/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

06/01/2014

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF SAN GERMAN

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$356,145.00
Total Budget	\$0.00	\$356,145.00
Total Obligated	\$10,090.60	\$356,145.00
Total Funds Drawdown	\$25,551.57	\$349,814.37
Program Funds Drawdown	\$25,551.57	\$349,814.37
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$237,396.28
MUNICIPALITY OF SAN GERMAN	\$0.00	\$237,396.28
Match Contributed	\$0.00	\$0.00

Activity Description:

The torrential rainfall caused by a severe storm in September 2008 caused erosion and landslides due to the heavy rainfall in the municipality of San German. The project will consist of the construction on public property of 10 retaining walls and a drainage system to prevent further damage and erosion on the roadways. The construction will help to ensure the safety and security of local residents that use the roadways on a daily basis. This is the first and only phase

Location Description:

Guama Ward, Mallo Rodriguez Sector (Rosario Penon), Ancones Ward, Pablado Rosario Ward, Duey Alto Ward, Cotui Ward (Quebrada Honda Sector), Cain Alto Ward (Gambeto Sector), Hoconuco Ward (Camino Mr. Sanchez) Sabana Eneas Ward (Quebrada Dona Trina)

Census

Track/Block:840100(2);840200(1);840700(3);840700(2);840200(2);840200(3);840600(1);840100(1);840200(3);840600(3);840700(3)

Activity Progress Narrative:

These funds are for the purchase of materials such as concrete and guardrails. In addition, cleaning and municipal insurance.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	2285/23463

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total Low/Mod%	
# of Persons	2695	2205	4900	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DR-AB-57-LocalGovAdm San German
Activity Title: OVER ALL LOCAL GOV ADM

Activity Category:

Administration

Project Number:

08-DR-001

Projected Start Date:

07/15/2010

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

06/01/2014

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF SAN GERMAN

Overall

	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$17,291.24
Total Budget	\$0.00	\$17,291.24
Total Obligated	\$0.00	\$17,291.24
Total Funds Drawdown	\$267.94	\$16,761.35
Program Funds Drawdown	\$267.94	\$16,761.35
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$16,384.41
MUNICIPALITY OF SAN GERMAN	\$0.00	\$16,384.41
Match Contributed	\$0.00	\$0.00

Activity Description:

OVER ALL LOCAL GOVERNMENT ADMINISTRATION

Location Description:

MUNICIPALITY OF SAN GERMAN

Activity Progress Narrative:

material office

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DR-FC-50-002 Patillas
Activity Title:	REPAVEMENT OF MUNICIPAL STREETS AND ROADS

Activity Category:

Construction/reconstruction of streets

Project Number:

08-DR-001

Projected Start Date:

06/01/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

06/01/2014

Completed Activity Actual End Date:

Responsible Organization:

Municipality of Patillas

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$400,000.00
Total Budget	\$0.00	\$400,000.00
Total Obligated	\$0.00	\$400,000.00
Total Funds Drawdown	\$4,056.09	\$396,474.72
Program Funds Drawdown	\$4,056.09	\$396,474.72
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$324,278.75
Match Contributed	\$0.00	\$0.00

Activity Description:

REPAVIMENT OF 107,479 LINEAR FEET OF MUNICIPAL STREETS AND ROADS AT DIFFERENT WARDS. MUNICIPALITY OF PATILLAS.

The project consists of repaving roads in 14 communities throughout the city of Patillas. The project will provide assistance to 7,420 residents. The objective of Patillas is to better the infrastructure available to its low and moderate income residents and to prevent additional deterioration caused by atmospheric events such as the storm of September 2008

Location Description:

Census Tract: 290100; Blocks: 1,2, 4

>Census Tract: 290300; Blocks: 1, 3

>Census Tract: 290200; Blocks: 1,2
2

Census Tract: 290400; Blocks: 1,

Cacao Bajo Ward, Pollos Ward, Marin Ward, Munoz Rivera Ward, Jagual Ward, Mulas Ward, Quebreada Arriba Ward, Apeadero Ward, Jacoboa Ward, Los Rios Ward, Mamey Ward, Pueblo Ward, Cacao Alto Ward, Bajos Ward

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/107479

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total Low/Mod%
	4670	2750	7420 100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 08-DR-002 / HOUSING

Grantee Activity Number: 08-DR-AB-25-001 Guanica
Activity Title: REHABILITATION OF HOUSING

Activity Category:
 Rehabilitation/reconstruction of residential structures

Project Number:
 08-DR-002

Projected Start Date:
 06/01/2010

Benefit Type:
 Direct Benefit (Households)

National Objective:
 Low/Mod

Activity Status:
 Under Way

Project Title:
 HOUSING

Projected End Date:
 06/01/2014

Completed Activity Actual End Date:

Responsible Organization:
 MUNICIPALITY OF GUANICA2

Overall

Jan 1 thru Mar 31, 2014

To Date



Total Projected Budget from All Sources	N/A	\$260,000.00
Total Budget	\$0.00	\$260,000.00
Total Obligated	\$0.00	\$260,000.00
Total Funds Drawdown	\$3,086.10	\$256,929.10
Program Funds Drawdown	\$3,086.10	\$256,929.10
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$79,300.00
MUNICIPALITY OF GUANICA2	\$0.00	\$79,300.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REHABILITATION OF 20 SINGLE HOUSING IN DIFFERENT WARDS OF THE MUNICIPALITY OF GUANICA AS FOLLOW; ARENA,CAÑO,CARENERO,CIENAGA,ENSENADA,PUEBLO,MONTALVA AND SUSUA. TO IMPROVED RESIDENTIAL PROPERTIES AND MAKE THEM LESS PRONE TO DAMAGE.

This activity was reduced by \$140,000 in corformity with the Substantial Amendment to include the Affordable Rental Housing category. (Feb. 2012)

Location Description:

ARENA, CAÑO, CARENERO, CIENAGA, ENSENADA, PUEBLO, MONTALVA AND SUSUA BAJA WARDS AT THE MUNICIPALITY OF GUANICA.

Activity Progress Narrative:

inspection work

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/20
# of Singlefamily Units	0	0/20

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	9/10	1/10	10/20	100.00
# Owner Households	0	0	0	9/10	1/10	10/20	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DR-AB-27-001 Guayanilla
Activity Title:	REHABILITATION OF HOUSING

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
08-DR-002

Project Title:
HOUSING

Projected Start Date:
06/01/2010

Projected End Date:
06/01/2014

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
MUNICIPALITY OF GUAYANILLA

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$400,000.00
Total Budget	\$0.00	\$400,000.00
Total Obligated	\$0.00	\$400,000.00
Total Funds Drawdown	\$0.00	\$399,999.90
Program Funds Drawdown	\$0.00	\$399,999.90
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$347,343.90
Match Contributed	\$0.00	\$0.00

Activity Description:

Between the 21 and 23 of September 2008, the municipality of Guayanilla received about 17.9 inches of rain. This event caused floods and landslides that affected several homes in the targeted wards. The proposed project will assist in the rehabilitation of 13 houses that were affected by the aforementioned events. The assistance will consist in the following: a) replacement of affected floors, walls and sealing; b) removal of structural barriers; c) replacement of affected doors and windows; d) reparation of electrical and water systems and; e) roof sealing. The municipality will request additional information to verify that the requested rehabilitations are related to a natural disaster.

Location Description:

Boca Ward; Pueblo Ward; Indios Ward; Jagua Tuna Ward; Quebradas Ward; Sierra Baja Ward.

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Housing Units	0	0/20
# of Singlefamily Units	0	0/20

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	10/10	5/10	15/20	100.00
# Owner Households	0	0	0	10/10	5/10	15/20	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DR-AB-28-005 Gurabo
Activity Title: HOUSING REHABILITATION

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 08-DR-002

Project Title:
 HOUSING

Projected Start Date:
 06/01/2010

Projected End Date:
 06/01/2014

Benefit Type:
 Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
 Low/Mod

Responsible Organization:
 MUNICIPALITY OF GURABO

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$60,000.00
Total Budget	\$0.00	\$60,000.00
Total Obligated	\$0.00	\$60,000.00
Total Funds Drawdown	\$0.00	\$60,000.00
Program Funds Drawdown	\$0.00	\$60,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$12,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

HOUSING REHAB

Location Description:

GURABO MUNICIPALITY

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	3/0	0/1	3/1	100.00
# Owner Households	0	0	0	3/0	0/1	3/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DR-AB-35-002 Juncos
Activity Title:	REHABILITATION OF HOUSING

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
08-DR-002

Project Title:
HOUSING

Projected Start Date:
06/01/2010

Projected End Date:
06/01/2014

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
MUNICIPALITY OF JUNCOS

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$200,000.00
Total Funds Drawdown	\$0.00	\$199,979.89
Program Funds Drawdown	\$0.00	\$199,979.89
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$159,257.43
Match Contributed	\$0.00	\$0.00

Activity Description:

REHABILITATION OF 4 SINGLE HOUSING OCCUPIED BY OWNERS LOW AND MODERATE INCOME AT JUNCOS MUNICIPALITY TO IMPROVE RESIDENTIAL PROPERTIES AND MAKE THEM LESS PRONE TO DAMAGE.

Location Description:

LA CEIBA SECTOR, CEIBA NORTE WARD, JUNCOS

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/4
# of Singlefamily Units	0	0/4



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/2	1/2	3/4	100.00
# Owner Households	0	0	0	2/2	1/2	3/4	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DR-AB-36-001 Lajas
Activity Title:	REHABILITATION OF HOUSING

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
08-DR-002

Projected Start Date:
06/01/2010

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
HOUSING

Projected End Date:
06/01/2014

Completed Activity Actual End Date:

Responsible Organization:
MUNICIPALITY OF LAJAS3

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$228,259.00
Total Budget	\$0.00	\$228,259.00
Total Obligated	\$0.00	\$228,259.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REHABILITATION OF 20 SINGLE HOUSING AT PALMAREJO, LA PARGUERA AND OTHERS WARDS, MUNICIPALITY OF LAJAS TO IMPROVE RESIDENTIAL PROPERTIES AND MAKE THEM LESS PRONE TO DAMAGE.
This activity was reduced by \$140,000 in conformity with the Substantial Amendment to include the Affordable Rental Housing category. (Feb. 2012)

Location Description:

CANDELARIA, LAJAS ARRIBA, PUEBLO, SANTA ROSA, PARIS, PLATA, SABANA YEGUAS, PALMAREJO AND PARGUERA WARDS. LAJAS

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/20
# of Singlefamily Units	0	0/20

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/10	0/10	0/20	0
# Owner Households	0	0	0	0/10	0/10	0/20	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DR-AB-44-001 Maunabo
Activity Title:	REHABILITATION OF HOUSING

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

08-DR-002

Projected Start Date:

06/01/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

HOUSING

Projected End Date:

06/01/2014

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF MAUNABO2

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$260,000.00
Total Budget	\$0.00	\$260,000.00
Total Obligated	\$0.00	\$260,000.00
Total Funds Drawdown	\$0.00	\$260,000.00
Program Funds Drawdown	\$0.00	\$260,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$250,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REHABILITATION OF 20 SINGLE HOUSING IN DIFFERENT WARDS AT THE MUNICIPALITY OF MAUNABO TO IMPROVEMENT RESIDENTIAL PROPERTIES AND MAKE THEM LESS PRONE TO DAMAGE.

This activity was reduced by \$140,000 in conformity with the Substantial Amendment to include the Affordable Rental Housing category. (Feb. 2012)

Location Description:

CALZADA, EMAJAGUA, TALANTE, LIZAS, MATUYAS, MATUYAS BAJO, PUEBLO AND PALO SECO WARDS AT MUNICIPALITY OF MAUNABO.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/20
# of Singlefamily Units	0	4/20

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	4/10	0/10	4/20	100.00
# Owner Households	0	0	0	4/10	0/10	4/20	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DR-AB-47-001 Naguabo
Activity Title: REHABILITATION OF HOUSING

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 08-DR-002

Project Title:
 HOUSING

Projected Start Date:
 06/01/2010

Projected End Date:
 06/01/2014

Benefit Type:
 Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
 Low/Mod

Responsible Organization:
 MUNICIPALITY OF NAGUABO

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$238,450.00
Total Budget	\$0.00	\$238,450.00
Total Obligated	\$0.00	\$238,450.00
Total Funds Drawdown	\$30,165.01	\$61,615.01
Program Funds Drawdown	\$30,165.01	\$61,615.01
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$31,450.00
MUNICIPALITY OF NAGUABO	\$0.00	\$31,450.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REHABILITATION OF 13 SINGLE HOUSING FOR LOW AND MODERATE FAMILIES AT THE MUNICIAPLITY OF NAGUABO TO IMPROVE RESIDENTIAL PROPERTIES AND MAKE THEM LESS PRONE TO DAMAGE.
 This activity was reduced by \$140,000 in corformity with the Substantial Amendment to include the Affordable Rental Housing category. (Feb. 2012)

Location Description:

MARIANA, DUQUE, MAIZALES, RIO BLANCO, PEÑA POBRE, DAGUAO, HUCARES,SANTIAGOY LIMA, PUEBLO AND RIO WARDS, AT THE MUNICIPALITY OF NAGUABO.

Activity Progress Narrative:

rehabilitation worksuch asinstalling doorsand windows,electricalservices. cleaning androofsealing

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/13



of Singlefamily Units

0

0/13

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/7	0/6	0/13	0
# Owner Households	0	0	0	0/7	0/6	0/13	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DR-AB-50-001 Patillas
Activity Title:	REHABILITATION OF HOUSING

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
08-DR-002

Projected Start Date:
06/01/2010

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
HOUSING

Projected End Date:
06/01/2014

Completed Activity Actual End Date:

Responsible Organization:
Municipality of Patillas

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$200,000.00
Total Funds Drawdown	\$0.00	\$187,355.00
Program Funds Drawdown	\$0.00	\$187,355.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$170,281.31
Match Contributed	\$0.00	\$0.00

Activity Description:
REHABILITATION OF 20 SINGLE HOUSING UNITS AT DIFFERENT WARDS, MUNICIPALITY OF PATILLAS TO IMPROVE RESIDENTIAL PROPERTIES AND MAKE THEM LESS PRONE TO DAMAGE.

Location Description:
MUÑOS RIVERA, QUEBRADA ARRIBA, MARIN, MULAS, CACAO ALTO, CACAO BAJO, MAMEY, PUEBLO, POLLOS, BAJO, APEADERO, JACABOA, RIOS, GUARDARRAYA AND JAGUAL WARDS.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/20



of Singlefamily Units

0

0/20

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	4/10	2/10	6/20	100.00
# Owner Households	0	0	0	4/10	2/10	6/20	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DR-AB-58-001 San Lorenzo
Activity Title:	CONSTRUCTION OF NEW REPLACEMENT HOUSING UNITS

Activity Category:

Construction of new replacement housing

Project Number:

08-DR-002

Projected Start Date:

06/01/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

HOUSING

Projected End Date:

06/01/2014

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF SAN LORENZO

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$400,000.00
Total Budget	\$0.00	\$400,000.00
Total Obligated	\$0.00	\$400,000.00
Total Funds Drawdown	\$0.00	\$400,000.00
Program Funds Drawdown	\$0.00	\$400,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$400,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

CONSTRUCTION OF 8 NEW REPLACEMENT HOUSING TO BE OCCUPIED BY 8 LOW AND MODERATE INCOME OWNERS AT MUNICIPALITY OF SAN LORENZO. FAMILIES ARE BEING RELOCATED FROM A FREQUENTLY FLOODED AREA TO AN AREA THAT DOES NOT FLOOD. The municipality employee's carried out the demolition and cleanup of housing units.

Location Description:

PUEBLO, CERRO GORDO, QUEBRADA HONDA, QUEBRADA ARENAS, QUEMADOS, JAGUAL AND FLORIDA WARDS. MUNICIPALITY OF SAN LORENZO.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/8
# of Singlefamily Units	0	0/8

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	8/4	0/4	8/8	100.00
# Owner Households	0	0	0	8/4	0/4	8/8	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DR-AB-60-001 SANTA ISABEL

Activity Title: HOUSING REHABILITAION

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

08-DR-002

Projected Start Date:

10/01/2013

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Planned

Project Title:

HOUSING

Projected End Date:

06/30/2014

Completed Activity Actual End Date:

Responsible Organization:

SANTA ISABEL1

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$260,000.00
Total Budget	\$0.00	\$260,000.00
Total Obligated	\$0.00	\$260,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

THE MUNICIPALITY WILL REHABILITATE 13 HOUSING UNITS THAT HAD BEEN AFFECTED BY THE RAINFALLS OF SEPTEMBER 21-23, 2008. THE ACTIVITIES TO BE REALIZED WILL COMPLY WITH THE STANDARDS OF THE SECTION 8 PROGRAM. ALL OF THEM WILL BE LOW/ MODERATE INCOME FAMILIES.

Location Description:

DIFFERENTS WARD OF SANTA ISABEL MUNICIPALITY.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/13
# of Singlefamily Units	0	0/13



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/10	0/3	0/13	0
# Owner Households	0	0	0	0/10	0/3	0/13	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DR-AB-62-001 Utuado
Activity Title:	REHABILITATION OF HOUSING

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
08-DR-002

Projected Start Date:
06/01/2010

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
HOUSING

Projected End Date:
06/01/2014

Completed Activity Actual End Date:

Responsible Organization:
MUNICIPALITY OF UTUADO

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$400,000.00
Total Budget	\$0.00	\$400,000.00
Total Obligated	\$0.00	\$400,000.00
Total Funds Drawdown	\$0.00	\$399,999.50
Program Funds Drawdown	\$0.00	\$399,999.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$399,999.50
Match Contributed	\$0.00	\$0.00

Activity Description:

REHABILITATION OF 15 SINGLE HOUSING UNITS FOR LOW AND MODERATE HOUSEHOLD AT THE MUNICIPALITY OF UTUADO TO IMPROVE RESIDENTIAL PROPERTIES AND MAKE THEM LESS PRONE TO DAMAGE. AVERAGE REHABILITATION COST ARE \$18,000.00 PER UNITS.

Location Description:

LOCAL GOVERNMENT AREA; ANGELES, ARENAS, CAGUANA, CANIACO, CONSEJO, DON ALONZO, GUAONICO, LAS PALMAS, LIMON, MAMEYES, PASO PALMAS, RONCADOR, SABANA GRANDE, SALTO ABAJO, SALTO ARRIBA, SANTA ROSA, SANTA ISABEL, TETUAN, PUEBLO AND VIVI ABAJO-ARRIBA WARDS. MUNICIPALITY OF UTUADO.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/15



of Singlefamily Units

0

0/15

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	20/8	4/7	24/15	100.00
# Owner Households	0	0	0	20/8	4/7	24/15	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DR-AB-68-002 Yauco
Activity Title:	New Construction/Acquisition of housing units

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08-DR-002

Projected Start Date:
06/01/2010

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
HOUSING

Projected End Date:
06/01/2014

Completed Activity Actual End Date:

Responsible Organization:
MUNICIPALITY OF YAUCO2

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$260,000.00
Total Budget	\$0.00	\$260,000.00
Total Obligated	\$0.00	\$260,000.00
Total Funds Drawdown	\$300.00	\$1,800.00
Program Funds Drawdown	\$300.00	\$1,800.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF YAUCO2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

ACQUISITION/New Construction OF 3 SINGLE HOUSING UNITS TO REPLACEMENT HOUSEHOLD AFFECTED BY FLOOD AT THE MUNICIPALITY OF YAUCO.THIS FAMILIES ARE BEING RELOCATED FROM FREQUENTLY FLOODED AREA TO AN AREA THAT DOES NOT FLOOD.
This activity was reduced by \$140,000 in corformity with the Substantial Amendment to include the Affordable Rental Housing category. (Feb. 2012)

Location Description:

DIEGO HERNANDEZ AND PUEBLO WARDS, YAUCO.

Activity Progress Narrative:

For appraisalservices

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/3



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/3
# of Singlefamily Units	0	0/3

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/3	0/0	0/3	0
# Owner Households	0	0	0	0/3	0/0	0/3	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DR-FC-07-001 Arroyo
Activity Title:	REHABILITATION OF HOUSING

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
08-DR-002

Project Title:
HOUSING

Projected Start Date:
06/01/2010

Projected End Date:
06/01/2014

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
MUNICIPALITY OF ARROYO2

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$140,498.90
Total Budget	\$0.00	\$140,498.90
Total Obligated	\$0.00	\$140,498.90
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REHABILITATION OF 8 SINGLE HOUSING UNITS FOR LOW AND MODERATE HOUSEHOLD AT THE MUNICIPALITY OF ARROYO TO IMPROVE RESIDENTIAL PROPERTIES AND MAKE THEM LESS PRONE TO DAMAGE.

Location Description:

MUNICIPALITY AREA, ARROYO (ANCONES, ARROYO, GUASIMAS, PALMAS, PITAHAYA & YAUREL WARDS)

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/8



of Singlefamily Units

0

0/8

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/4	0/4	0/8	0
# Owner Households	0	0	0	0/4	0/4	0/8	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DR-FC-25-001 Guanica
Activity Title:	REHABILITATION OF HOUSING

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
08-DR-002

Projected Start Date:
06/01/2010

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
HOUSING

Projected End Date:
06/01/2014

Completed Activity Actual End Date:

Responsible Organization:
MUNICIPALITY OF GUANICA2

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$140,498.90
Total Budget	\$0.00	\$140,498.90
Total Obligated	\$0.00	\$140,498.90
Total Funds Drawdown	\$9,159.90	\$140,498.90
Program Funds Drawdown	\$9,159.90	\$140,498.90
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$94,050.00
MUNICIPALITY OF GUANICA2	\$0.00	\$94,050.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REHABILITATION OF 5 SINGLE HOUSING UNITS AT SUSUA WARD TO IMPROVE RESIDENTIAL PROPERTIES AND MAKE THEM LESS RPONE TO DAMAGE.

Location Description:

LA JOYA COMMUNITY AT SUSUA WARD, GUANICA.

Activity Progress Narrative:

Inspection of the following houses:

- 1) La Joya Ward 8 Street #38
- 2) La Joya Ward 1 Street plot #249
- 3) La Joya Ward Monte Street #244
- 4) La Joya Ward plot #260



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/5
# of Singlefamily Units	0	0/5

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	3/3	2/2	5/5	100.00
# Owner Households	0	0	0	3/3	2/2	5/5	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DR-FC-27-001 Guayanilla
Activity Title:	REHABILITATION OF HOUSING

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
08-DR-002

Project Title:
HOUSING

Projected Start Date:
06/01/2010

Projected End Date:
06/01/2014

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
MUNICIPALITY OF GUAYANILLA

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$160,000.00
Total Budget	\$0.00	\$160,000.00
Total Obligated	\$0.00	\$160,000.00
Total Funds Drawdown	\$0.00	\$149,450.00
Program Funds Drawdown	\$0.00	\$149,450.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$131,450.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Between the 21 and 23 of September 2008, the municipality of Guayanilla received about 17.9 inches of rain. This event caused floods and landslides that affected several homes in the targeted wards. The proposed project will assist in the rehabilitation of 7 houses that were affected by the aforementioned events. The assistance will consist in the following: a) replacement of affected floors, walls and sealing; b) removal of structural barriers; c) replacement of affected doors and windows; d)reparation of electrical and water systems and; e) roof sealing. The municipality will request additional information to verify that the requested rehabilitations are related to a natural disaster.

Location Description:

Pueblo Ward; Magas Arriba Ward; Quebradas Ward; Consejo Ward.

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Housing Units	0	0/5
# of Singlefamily Units	0	0/5

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	4/3	3/2	7/5	100.00
# Owner Households	0	0	0	4/3	3/2	7/5	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DR-FC-28-007 Gurabo

Activity Title: Housing Rehabilitation

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

08-DR-002

Projected Start Date:

06/01/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

HOUSING

Projected End Date:

06/01/2014

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF GURABO

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$200,000.00
Total Funds Drawdown	\$0.00	\$199,440.80
Program Funds Drawdown	\$0.00	\$199,440.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$94,940.06
Match Contributed	\$0.00	\$0.00

Activity Description:

Housing Rehab by owners:

Rehabilitation of houses affected by flooding and landslides caused by raining event of September, 21-23, 2008. The houses to be assisted are owned and occupied by low and moderate income families.

The proposed project will rehabilitate and correct any condition that threatens the health and safety of the occupants and neighborhood of houses that were affected by a natural disaster. Additional documentation will be required to validate that the damages were caused by a natural disaster and that the solicitors meets the low and moderate income requirement.

Future damages will be prevented by the adoption of a mitigation plan and actions that will benefit the homeowner's property.

Location Description:

Census Tract: 210100; Blocks: 01, 02

Census Tract: 210200; Blocks: 01, 02, 04

Census Tract: 210300; Blocks: 01, 02, 03, 04

Census Tract: 210400; Blocks: 01, 02, 04

Census Tract: 210501; Blocks: 02, 03, 04

Census Tract: 210502; Blocks: 02

Masas Ward; Quebrada Infierno Ward; Celada Ward; Hato Nuevo Ward; MameyWard; Pueblo Ward; Rincon Ward; Jaguas Ward; Jaguar Ward and Navarro Ward.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	0/4

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	3/4
# of Singlefamily Units	0	3/4

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	6/2	0/2	6/4	100.00
# Owner Households	0	0	0	6/2	0/2	6/4	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DR-FC-35-002 Juncos
Activity Title:	REHABILITATION OF HOUSING

Activity Category:
 Rehabilitation/reconstruction of residential structures

Project Number:
 08-DR-002

Projected Start Date:
 06/01/2010

Benefit Type:
 Direct Benefit (Households)

National Objective:
 Low/Mod

Activity Status:
 Under Way

Project Title:
 HOUSING

Projected End Date:
 06/01/2014

Completed Activity Actual End Date:

Responsible Organization:
 MUNICIPALITY OF JUNCOS

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$200,000.00
Total Funds Drawdown	\$0.00	\$200,000.00
Program Funds Drawdown	\$0.00	\$200,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$184,168.30
Match Contributed	\$0.00	\$0.00

Activity Description:
 REHABILITATION OF 3 SINGLE HOUSING UNITS AT THE MUNICIPALITY OF JUNCOS TO IMPROVE RESIDENTIAL PROPERTIES AND MAKE THEM LESS PRONE TO DAMAGE.

Location Description:
 SECTOR LA CEIBA, CEIBA NORTE WARD, JUNCOS

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/3
# of Singlefamily Units	0	0/3



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/2	3/1	3/3	100.00
# Owner Households	0	0	0	0/2	3/1	3/3	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DR-FC-39-001 Las Piedras
Activity Title: REHABILITATION OF HOUSING

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

08-DR-002

Project Title:

HOUSING

Projected Start Date:

06/01/2010

Projected End Date:

06/01/2014

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

MUNICIPALITY OF LAS PIEDRAS

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$200,000.00
Total Funds Drawdown	\$15,814.05	\$179,000.00
Program Funds Drawdown	\$15,814.05	\$179,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$8,000.00
MUNICIPALITY OF LAS PIEDRAS	\$0.00	\$8,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REHABILITATION OF 8 SINGLE HOUSING UNITS AT DIFFERENT WARDS OF THE MUNICIPALITY OF LAS PIEDRAS TO IMPROVE RESIDENTIAL PROPERTIES AND MAKE THEM LESS PRONE TO DAMAGE.

Location Description:

BOQUERON,CEIBA,COLLORES,EL RIO,PUEBLO,MONTONES,QUEBRADA ARENA AND TEJAS WARDS. LAS PIEDRAS.

Activity Progress Narrative:

Engineers services:supervision,inspection andjob specifications.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/8
# of Singlefamily Units	0	0/8



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	4/4	0/4	4/8	100.00
# Owner Households	0	0	0	4/4	0/4	4/8	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DR-FC-44-001 Maunabo
Activity Title: REHABILITATION OF HOUSING

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 08-DR-002

Project Title:
 HOUSING

Projected Start Date:
 06/01/2010

Projected End Date:
 06/29/2012

Benefit Type:
 Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
 Low/Mod

Responsible Organization:
 Local Government, municipality of Maunabo

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$200,000.00
Total Funds Drawdown	\$0.00	\$166,000.00
Program Funds Drawdown	\$0.00	\$166,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$166,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REHABILITATION OF 10 SINGLE HOUSING UNITS AT QUEBRADA ARENA WARD AT THE MUNICIPALITY OF MAUNABO TO IMPROVE RESIDENTIAL PROPERTIES AND MAKE THEM LESS PRONE TO DAMAGE.

Location Description:

QUEBRADA ARENA WARD AT MAUNABO MUNICIPLITY

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/10
# of Singlefamily Units	0	2/10



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/5	1/5	2/10	100.00
# Owner Households	0	0	0	1/5	1/5	2/10	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DR-FC-47-001 Naguabo
Activity Title:	REHABILITATION OF HOUSING

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
08-DR-002

Project Title:
HOUSING

Projected Start Date:
06/01/2010

Projected End Date:
06/01/2014

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
MUNICIPALITY OF NAGUABO

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$200,000.00
Total Funds Drawdown	\$16,970.54	\$41,701.46
Program Funds Drawdown	\$16,970.54	\$41,701.46
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF NAGUABO	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REHABILITATION OF 10 SINGLE HOUSING UNITS FOR LOW AND MODERATE INCOME FAMILIES TO IMPROVE RESIDENTIAL PROPERTIES AND MAKE THEM LESS PRONE TO DAMAGE AT THE MUNICIPALITY OF NAGUABO.

Location Description:

MARIANA, DUQUE, MAIZALES, RIO BLANCO, PEÑA POBRE, DAGUAO, HUCARES, SANTIAGO Y LIMA, PUEBLO AND RIO WARDS. NAGUABO.

Activity Progress Narrative:

Rehabilitation of housing located in the Rio Blanco Ward, Florida community, plot 50B

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/10
# of Singlefamily Units	0	0/10



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/5	0/5	0/10	0
# Owner Households	0	0	0	0/5	0/5	0/10	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DR-FC-50-001 Patillas

Activity Title: Construction of new replacement housing

Activity Category:

Construction of new replacement housing

Project Number:

08-DR-002

Projected Start Date:

06/01/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

HOUSING

Projected End Date:

06/01/2014

Completed Activity Actual End Date:

Responsible Organization:

Municipality of Patillas

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$200,000.00
Total Funds Drawdown	\$0.00	\$190,054.79
Program Funds Drawdown	\$0.00	\$190,054.79
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$141,650.43
Match Contributed	\$0.00	\$0.00

Activity Description:

CONSTRUCTION OF FIVE (5) PRE-FABRICATE HOUSING AT DIFFERENT WARDS OF THE MUNICIPALITY OF PATILLAS. THE IMPROVEMENT ARE TO BUILT PRE-FSBRICATE HUOSES IN CONCRETE FOR REPLACE THE HOMES THAT WERE DESTROYED BY DISASTER THE PASS THROUGH DURING SEPTEMBER 20TH TO THE 23TH OF 2008. FIRST AND ONLY PHASE.

Location Description:

MUNICIPALITY AREA,PATILLAS (Munoz Rivera, Quebrada Arriba, Marin, Mulas, Cacao Alto, Cacao Bajo, Mamey, Pueblo, Pollos, Bajo, Apeadero, Jacoboa, Rios, Guardarraya and Jagual Wards).

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/5



of Singlefamily Units

0

1/5

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/3	0/2	2/5	100.00
# Owner Households	0	0	0	2/3	0/2	2/5	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DR-FC-58-001 San Lorenzo
Activity Title:	CONSTRUCTION OF NEW REPLACEMENT HOUSING

Activity Category:
Construction of new replacement housing

Project Number:
08-DR-002

Projected Start Date:
06/01/2010

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
HOUSING

Projected End Date:
06/01/2014

Completed Activity Actual End Date:

Responsible Organization:
MUNICIPALITY OF SAN LORENZO

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$200,000.00
Total Funds Drawdown	\$0.00	\$198,930.01
Program Funds Drawdown	\$0.00	\$198,930.01
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$198,930.01
Match Contributed	\$0.00	\$0.00

Activity Description:

CONSTRUCTION OF 4 NEW REPLACEMENT HOUSING FOR LOW AND MODERATE INCOME OWNERS AT THE MUNICIPALITY OF SAN LORENZO.
>THE FAMILIES ARE BEING RELOCATED FROM A FREQUENTLY FLOODED AREA TO AN AREA THAT DOES NOT FLOOD.The municipality employee's carried out the demolition and cleanup of housing units.

Location Description:

HATO AND PUEBLO WARDS. SAN LORENZO.

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Total	Cumulative Actual Total / Expected Total
-----------------------------	---



# of Housing Units	0	0/4
# of Singlefamily Units	0	0/4

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	4/2	0/2	4/4	100.00
# Owner Households	0	0	0	4/2	0/2	4/4	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DR-FC-67-001 Yabucoa
Activity Title:	REHABILITATION OF HOUSING

Activity Category:
 Rehabilitation/reconstruction of residential structures

Project Number:
 08-DR-002

Projected Start Date:
 06/01/2010

Benefit Type:
 Direct Benefit (Households)

National Objective:
 Low/Mod

Activity Status:
 Under Way

Project Title:
 HOUSING

Projected End Date:
 06/01/2014

Completed Activity Actual End Date:

Responsible Organization:
 MUNICIPALITY OF YABUCOA

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$200,000.00
Total Funds Drawdown	\$0.00	\$65,402.14
Program Funds Drawdown	\$0.00	\$65,402.14
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$45,355.96
Match Contributed	\$0.00	\$0.00

Activity Description:
 REHABILITATION OF 9 SINGLE HOUSING UNITS FOR LOW AND MODERATE INCOME HOSEHOLD TO IMPROVE RESIDENTIAL PROPERTIES AND MAKE THEM LESS PRONE TO DAMAGE. AT THE MUNICIPALITY OF YABUCOA.

Location Description:
 AGUACATE, CALABAZAS, CAMINO NUEVO, GUAYABOTA, JACANA, JUAN MARTIN, LIMONES, PLAYA, TEJAS AND YABUCOA-PUEBLO. MUNICIPALITY OF YABUCOA.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	14/9
# of Singlefamily Units	0	14/9

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/6	1/3	3/9	100.00
# Owner Households	0	0	0	2/6	1/3	3/9	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 08-DR-004 / LOCAL GOV. ADMINISTRATION

Grantee Activity Number: 08-DR-AB-28-LocalGovAdm Gurabo

Activity Title: Program Administration Gurabo

Activity Category:

Administration

Project Number:

08-DR-004

Projected Start Date:

06/01/2010

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

LOCAL GOV. ADMINISTRATION

Projected End Date:

06/01/2014

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF GURABO

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2014

To Date

N/A

\$17,291.24

Total Budget

\$0.00

\$17,291.24

Total Obligated

\$0.00

\$17,291.24

Total Funds Drawdown

\$1,291.24

\$17,291.24

Program Funds Drawdown

\$1,291.24

\$17,291.24

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00



Total Funds Expended	\$0.00	\$12,000.00
MUNICIPALITY OF GURABO	\$0.00	\$12,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

LOCAL GOVERNMENT FEDERAL PROGRAM ADMINISTRATION COST.

Location Description:

LOCAL GOVERNMENT FEDERAL PROGRAM

Activity Progress Narrative:

Fringe Benefits

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DR-AB-47-LocalGovAdm Naguabo

Activity Title: Program Administration Naguabo

Activity Category:

Administration

Project Number:

08-DR-004

Projected Start Date:

06/01/2010

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

LOCAL GOV. ADMINISTRATION

Projected End Date:

06/01/2014

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF NAGUABO

Overall

	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$17,291.24
Total Budget	\$0.00	\$17,291.24
Total Obligated	\$0.00	\$17,291.24
Total Funds Drawdown	\$14,000.00	\$17,000.00
Program Funds Drawdown	\$14,000.00	\$17,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,000.00
MUNICIPALITY OF NAGUABO	\$0.00	\$3,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

LOCAL GOVERNMENT FEDERAL PROGRAM ADMINISTRATION COST.

Location Description:

LOCAL GOVERNMENT FEDERAL PROGRAM

Activity Progress Narrative:

salaryand fringe benefits

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DR-AB-67-LocalGovAdm Yabucoa

Activity Title: Program Administration Yabucoa

Activity Category:

Administration

Project Number:

08-DR-004

Projected Start Date:

06/01/2010

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

LOCAL GOV. ADMINISTRATION

Projected End Date:

06/01/2014

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF YABUCOA

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2014

N/A

To Date

\$17,291.24

Total Budget

\$0.00

\$17,291.24

Total Obligated

\$0.00

\$17,291.24

Total Funds Drawdown

\$728.95

\$13,812.19

Program Funds Drawdown

\$728.95

\$13,812.19

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$8,155.71

 MUNICIPALITY OF YABUCOA

\$0.00

\$8,155.71

Match Contributed

\$0.00

\$0.00

Activity Description:

OVER ALL LOCAL GOVERNMENT ADMINISTRATION

Location Description:

MUNICIPALITY AREA

Activity Progress Narrative:

office equipment

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 08-DR-005 / AFFORDABLE RENTAL HOUSING

Grantee Activity Number: 08-DR-AB-07-003 Arroyo

Activity Title: Affordable Rental Housing Arroyo

Activity Category:

Affordable Rental Housing

Project Number:

08-DR-005

Projected Start Date:

10/01/2013

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Planned

Project Title:

AFFORDABLE RENTAL HOUSING

Projected End Date:

06/01/2014

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF ARROYO2

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2014

N/A

To Date

\$200,000.00

Total Budget

\$0.00

\$200,000.00

Total Obligated

\$0.00

\$200,000.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00



Match Contributed \$0.00 \$0.00

Activity Description:

Repair, rehabilitation, and reconstruction of the affordable rental housing stock in the impacted areas.

Location Description:

Municipality of Arroyo.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/50

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/50
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/50

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/50	0/0	0/50	0
# Renter Households	0	0	0	0/50	0/0	0/50	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DR-AB-10-002 Cabo Rojo
Activity Title:	Affordable Rental Housing Cabo Rojo

Activity Category:
Affordable Rental Housing

Activity Status:
Planned

Project Number:
08-DR-005

Project Title:
AFFORDABLE RENTAL HOUSING

Projected Start Date:
06/01/2012

Projected End Date:
06/01/2014

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
MUNICIPALITY OF CABO ROJO1

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$140,000.00
Total Budget	\$0.00	\$140,000.00
Total Obligated	\$0.00	\$140,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair, rehabilitation, and reconstruction (including site clearance and remediation) of the affordable rental housing stock (including public and other HUD assisted housing) in the impacted areas.

Location Description:

Municipality of Cabo Rojo

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/2
Activity funds eligible for DREF (Ike)	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/2	0/0	0/2	0
# Renter Households	0	0	0	0/2	0/0	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DR-AB-10-002 Humacao
Activity Title:	Affordable Rental Housing Humacao

Activity Category:
Affordable Rental Housing

Activity Status:
Planned

Project Number:
08-DR-005

Project Title:
AFFORDABLE RENTAL HOUSING

Projected Start Date:
06/01/2012

Projected End Date:
06/01/2014

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
MUNICIPALITY OF HUMACAO

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$140,000.00
Total Budget	\$0.00	\$140,000.00
Total Obligated	\$0.00	\$140,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair, rehabilitation, and reconstruction (including site clearance and remediation) of the affordable rental housing stock (including public and other HUD assisted housing) in the impacted areas.

Location Description:

Municipality of Humacao

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/2
Activity funds eligible for DREF (Ike)	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2
# of Singlefamily Units	0	0/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/2	0/0	0/2	0
# Renter Households	0	0	0	0/2	0/0	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DR-AB-25-002 Guanica
Activity Title:	Affordable Rental Housing Guanica

Activity Category:
Affordable Rental Housing

Activity Status:
Planned

Project Number:
08-DR-005

Project Title:
AFFORDABLE RENTAL HOUSING

Projected Start Date:
06/01/2012

Projected End Date:
06/01/2014

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
MUNICIPALITY OF GUANICA2

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$140,000.00
Total Budget	\$0.00	\$140,000.00
Total Obligated	\$0.00	\$140,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair, rehabilitation, and reconstruction (including site clearance and remediation) of the affordable rental housing stock (including public and other HUD assisted housing) in the impacted areas.

Location Description:

Municipality of Guanica

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/2
Activity funds eligible for DREF (Ike)	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2
# of Singlefamily Units	0	0/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/2	0/0	0/2	0
# Renter Households	0	0	0	0/2	0/0	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DR-AB-28-006 Gurabo
Activity Title:	Affordable Rental Housing Gurabo

Activity Category:
Affordable Rental Housing

Activity Status:
Planned

Project Number:
08-DR-005

Project Title:
AFFORDABLE RENTAL HOUSING

Projected Start Date:
06/01/2012

Projected End Date:
06/01/2014

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
MUNICIPALITY OF GURABO

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$140,000.00
Total Budget	\$0.00	\$140,000.00
Total Obligated	\$0.00	\$140,000.00
Total Funds Drawdown	\$20,358.30	\$61,811.41
Program Funds Drawdown	\$20,358.30	\$61,811.41
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF GURABO	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair, rehabilitation, and reconstruction (including site clearance and remediation) of the affordable rental housing stock (including public and other HUD assisted housing) in the impacted areas.

Location Description:

Masa ward, Quebrada inferno Ward, Celada Ward, Hato Nuevo ward , Mamey Pueblo ward, Rincon, Jaguas ward, Jaguar ward y Navarro ward.

Activity Progress Narrative:

These funds were used to purchase building materials

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/2



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2
# of Singlefamily Units	0	0/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/2	0/0	0/2	0
# Renter Households	0	0	0	0/2	0/0	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DR-AB-36-002 Lajas
Activity Title:	Affordable Rental Housing Lajas

Activity Category:
Affordable Rental Housing

Activity Status:
Planned

Project Number:
08-DR-005

Project Title:
AFFORDABLE RENTAL HOUSING

Projected Start Date:
06/01/2012

Projected End Date:
06/01/2014

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
MUNICIPALITY OF LAJAS3

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$171,741.00
Total Budget	\$0.00	\$171,741.00
Total Obligated	\$0.00	\$171,741.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Instalation of solar water heater for houses lease in the section 8 program of the municipality of Lajas.

Location Description:

Municipality of Lajas

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/69
Activity funds eligible for DREF (Ike)	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/69
# of Singlefamily Units	0	0/69

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/69	0/0	0/69	0
# Renter Households	0	0	0	0/69	0/0	0/69	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DR-AB-39-003 Las Piedras
Activity Title:	Affordable Rental Housing Las Piedras

Activity Category:
Affordable Rental Housing

Project Number:
08-DR-005

Projected Start Date:
06/01/2012

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Planned

Project Title:
AFFORDABLE RENTAL HOUSING

Projected End Date:
06/01/2014

Completed Activity Actual End Date:

Responsible Organization:
MUNICIPALITY OF LAS PIEDRAS

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$75,567.43
Total Budget	\$0.00	\$75,567.43
Total Obligated	\$0.00	\$75,567.43
Total Funds Drawdown	\$17,675.64	\$75,215.50
Program Funds Drawdown	\$17,675.64	\$75,215.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF LAS PIEDRAS	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project consists of the improvement of the efficiency energetic in public places in Las Rivera Public Housing complex at Las Piedras.

Location Description:

Municipality of Las Piedras

Activity Progress Narrative:

Lightingand inspectionworkin the La Ribera public housing

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/60
Activity funds eligible for DREF (Ike)	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/60
# of Singlefamily Units	0	0/60

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/60	0/0	0/60	0
# Renter Households	0	0	0	0/60	0/0	0/60	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DR-AB-44-02 Maunabo
Activity Title:	Affordable Rental Housing Maunabo

Activity Category:
Affordable Rental Housing

Activity Status:
Planned

Project Number:
08-DR-005

Project Title:
AFFORDABLE RENTAL HOUSING

Projected Start Date:
06/01/2012

Projected End Date:
06/01/2014

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
MUNICIPALITY OF MAUNABO2

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$140,000.00
Total Budget	\$0.00	\$140,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair, rehabilitation, and reconstruction (including site clearance and remediation) of the affordable rental housing stock (including public and other HUD assisted housing) in the impacted areas.

Location Description:

Municipality of Maunabo

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/2
Activity funds eligible for DREF (Ike)	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2
# of Singlefamily Units	0	0/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/2	0/0	0/2	0
# Renter Households	0	0	0	0/2	0/0	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DR-AB-47-002 Naguabo
Activity Title:	Affordable Rental Housing Naguabo

Activity Category:
Affordable Rental Housing

Activity Status:
Planned

Project Number:
08-DR-005

Project Title:
AFFORDABLE RENTAL HOUSING

Projected Start Date:
06/01/2012

Projected End Date:
06/01/2014

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
MUNICIPALITY OF NAGUABO

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$161,550.00
Total Budget	\$0.00	\$161,550.00
Total Obligated	\$0.00	\$161,550.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair, rehabilitation, and reconstruction (including site clearance and remediation) of the affordable rental housing stock (including public and other HUD assisted housing) in the impacted areas.

Location Description:

Municipality of Naguabo

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/2
Activity funds eligible for DREF (Ike)	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2
# of Singlefamily Units	0	0/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/2	0/0	0/2	0
# Renter Households	0	0	0	0/2	0/0	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DR-AB-55-011 Sabana Grande
Activity Title:	Affordable Rental Housing Sabana Grande

Activity Category:
Affordable Rental Housing

Activity Status:
Planned

Project Number:
08-DR-005

Project Title:
AFFORDABLE RENTAL HOUSING

Projected Start Date:
06/01/2012

Projected End Date:
06/01/2014

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
SABANA GRANDE

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$280,000.00
Total Budget	\$0.00	\$280,000.00
Total Obligated	\$0.00	\$280,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair, rehabilitation, and reconstruction (including site clearance and remediation) of the affordable rental housing stock (including public and other HUD assisted housing) in the impacted areas.

Location Description:

Municipality of Sabana Grande

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/2
Activity funds eligible for DREF (Ike)	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2
# of Singlefamily Units	0	0/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/2	0/0	0/2	0
# Renter Households	0	0	0	0/2	0/0	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DR-AB-60-002 Santa Isabel
Activity Title:	Affordable Rental Housing Santa Isabel

Activity Category:
Affordable Rental Housing

Activity Status:
Planned

Project Number:
08-DR-005

Project Title:
AFFORDABLE RENTAL HOUSING

Projected Start Date:
06/01/2012

Projected End Date:
06/01/2014

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
SANTA ISABEL1

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$140,000.00
Total Budget	\$0.00	\$140,000.00
Total Obligated	\$0.00	\$140,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair, rehabilitation, and reconstruction (including site clearance and remediation) of the affordable rental housing stock (including public and other HUD assisted housing) in the impacted areas.

Location Description:

Municipality of Santa Isabel

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/2
Activity funds eligible for DREF (Ike)	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2
# of Singlefamily Units	0	0/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/2	0/0	0/2	0
# Renter Households	0	0	0	0/2	0/0	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DR-AB-68-003 Yauco
Activity Title:	Affordable Rental Housing Yauco

Activity Category:
Affordable Rental Housing

Activity Status:
Planned

Project Number:
08-DR-005

Project Title:
AFFORDABLE RENTAL HOUSING

Projected Start Date:
06/01/2012

Projected End Date:
06/01/2014

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
MUNICIPALITY OF YAUCO2

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$140,000.00
Total Budget	\$0.00	\$140,000.00
Total Obligated	\$0.00	\$140,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair, rehabilitation, and reconstruction (including site clearance and remediation) of the affordable rental housing stock (including public and other HUD assisted housing) in the impacted areas.

Location Description:

Municipality of Yauco

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/2
Activity funds eligible for DREF (Ike)	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2
# of Singlefamily Units	0	0/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/2	0/0	0/2	0
# Renter Households	0	0	0	0/2	0/0	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DR-AB-71-007 Ponce
Activity Title:	Affordable Rental Housing Ponce

Activity Category:
Affordable Rental Housing

Activity Status:
Planned

Project Number:
08-DR-005

Project Title:
AFFORDABLE RENTAL HOUSING

Projected Start Date:
06/01/2012

Projected End Date:
06/01/2014

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
MUNICIPALITY OF PONCE

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$140,000.00
Total Budget	\$0.00	\$140,000.00
Total Obligated	\$0.00	\$140,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair, rehabilitation, and reconstruction (including site clearance and remediation) of the affordable rental housing stock (including public and other HUD assisted housing) in the impacted areas.

Location Description:

Municipality of Ponce

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/2
Activity funds eligible for DREF (Ike)	0	0/0



	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/2	
# of Singlefamily Units	0		0/2	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/2	0/0	0/2	0
# Renter Households	0	0	0	0/2	0/0	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 08-DR-006 / DREF

Grantee Activity Number:	08-DREF-07-001-ARROYO
Activity Title:	Acquisition/Construction of Housing

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08-DR-006

Projected Start Date:
06/01/2011

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
DREF

Projected End Date:
06/01/2014

Completed Activity Actual End Date:

Responsible Organization:
MUNICIPALITY OF ARROYO2

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$400,000.00



Total Budget	\$0.00	\$400,000.00
Total Obligated	\$0.00	\$400,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New Construction/Acquisition of single family housing in different wards of the municipality will provide secure residential properties that are not prone to damage. The municipality will identify 5 households of low-to-moderate income. The acquisition/construction of the home will average \$67,500.00. Project Delivery Costs are estimated to be \$1,500 per unit. Total cost per unit for acquisition/new construction including program delivery is \$69,000.00 DREF eligible funds are \$69,000.00 per unit for 5 households = \$345,000.00 DREF Category B - Buyouts. Houses are being acquired or constructed for families that whose homes were demolished under the buyout activity.

Location Description:

GUASIMAS, ANCONES, PALMAS, PITAHAYA AND YAUREL WARDS AT TEH MUNICIPALITY OF ARROYO.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/5
# of Singlefamily Units	0	0/5

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/3	0/2	0/5	0
# Owner Households	0	0	0	0/3	0/2	0/5	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DREF-25-001-GUANICA
Activity Title:	ACQUISITION/CONSTRUCTION OF HOUSING

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DR-006

Projected Start Date:

06/01/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

DREF

Projected End Date:

06/01/2014

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF GUANICA2

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$740,000.00
Total Budget	\$0.00	\$740,000.00
Total Obligated	\$0.00	\$740,000.00
Total Funds Drawdown	\$1,000.00	\$329,400.00
Program Funds Drawdown	\$1,000.00	\$329,400.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF GUANICA2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New Construction/Acquisition of single family housing in different wards of the municipality will provide secure residential properties that are not prone to damage. The municipality will identify 10 households of low-to-moderate income. The acquisition/construction of the home will average \$67,500.00. Project Delivery Costs are estimated to be \$1,500 per unit. Total cost per unit for acquisition/new construction including program delivery is \$69,000.00 DREF eligible funds are \$69,000.00 per unit for 10 households = \$690,000.00 DREF Category B - Buyouts. Houses are being acquired or constructed for families that whose homes were demolished under the buyout activity

Location Description:

CAÑO, CIENAGA AND ARENAS WARDS AT THE MUNICIPALITY OF GUANICA.

Activity Progress Narrative:

These funds were used for professional services.
 >The appraisal of the following houses were made:
 1. Vistamar J.Soto Street #16, Pueblo Ward
 2. Fuig community, 1 Street #207A, Cienaga Ward



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/10
# of Singlefamily Units	0	0/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	5/5	0/5	5/10	100.00
# Owner Households	0	0	0	5/5	0/5	5/10	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DREF-25-002-GUANICA

Activity Title: DEMOLITION OF HOUSING

Activity Category:

Clearance and Demolition

Project Number:

08-DR-006

Projected Start Date:

09/01/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

DREF

Projected End Date:

09/28/2012

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF GUANICA2

Overall

	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$60,000.00
Total Budget	\$0.00	\$60,000.00
Total Obligated	\$0.00	\$60,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The municipality carried out the demolition and cleanup of ten (10) housing units received in exchange for participating families. Demolition and cleanup costs are estimated to be \$11,000 per unit= \$110,000.00. Qualified families will be relocated once they acquire and/or build new housing

Location Description:

CAÑO, CIENAGA AND ARENAS WARDS AT THE MUNICIPALITY OF GUANICA.

Activity Progress Narrative:

Accomplishments Performance Measures

**This Report Period
Total**

**Cumulative Actual Total / Expected
Total**



# of Housing Units	0	0/10
# of Singlefamily Units	0	0/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/5	0/5	0/10	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DREF-27-001-GUAYANILLA
Activity Title: Acquisition/Construction of Housing

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DR-006

Projected Start Date:

06/01/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

DREF

Projected End Date:

06/01/2014

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF GUAYANILLA

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$740,000.00
Total Budget	\$0.00	\$740,000.00
Total Obligated	\$0.00	\$740,000.00
Total Funds Drawdown	\$113,400.00	\$595,900.00
Program Funds Drawdown	\$113,400.00	\$595,900.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF GUAYANILLA	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New Construction/Acquisition of single family housing in different wards of the municipality will provide secure residential properties that are not prone to damage. The municipality will identify 10 households of low-to-moderate income. The acquisition/construction of the home will average \$67,500.00. Project Delivery Costs are estimated to be \$1,500 per unit. Total cost per unit for acquisition/new construction including program delivery is \$69,000.00 DREF eligible funds are \$69,000.00 per unit for 10 households = \$690,000.00 DREF Category B - Buyouts. Houses are being acquired or constructed for families that whose homes were demolished under the buyout activity

Location Description:

PUEBLO WARD AT THE MUNICIPALITY OF GUAYANILLA.

Activity Progress Narrative:

Acquisition of property located at magos Ward, plot #301 and professional and consulting services
 Escribe texto o la dirección de un sitio web, o bien, traduce un documento. Cancelar Quizás quisiste decir: adquisición de la vivienda localizada en



>
>
>
>
>
>
>
>
>

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/10	
# of Singlefamily Units	0		0/10	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	4/5	1/5	5/10	100.00
# Owner Households	0	0	0	4/5	1/5	5/10	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DREF-27-002-GUAYANILLA

Activity Title: DEMOLITION OF HOUSING

Activity Category:

Clearance and Demolition

Project Number:

08-DR-006

Projected Start Date:

09/01/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

DREF

Projected End Date:

06/01/2014

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF GUAYANILLA

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$60,000.00
Total Budget	\$0.00	\$60,000.00
Total Obligated	\$0.00	\$60,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The municipality carried out the demolition and cleanup of ten (10) housing units received in exchange for participating families. Demolition and cleanup costs are estimated to be \$11,000 per unit= \$110,000.00. Qualified families will be relocated once they acquire and/or build new housing

Location Description:

PUEBLO WARD AT THE MUNICIPALITY OF GUAYANILLA.

Activity Progress Narrative:

Accomplishments Performance Measures

**This Report Period
Total**

**Cumulative Actual Total / Expected
Total**



# of Housing Units	0	0/10
# of Singlefamily Units	0	0/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/5	0/5	0/10	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DREF-28-001-GURABO
Activity Title:	Acquisition/Construction of Housing

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08-DR-006

Projected Start Date:
06/01/2011

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
DREF

Projected End Date:
06/01/2014

Completed Activity Actual End Date:

Responsible Organization:
MUNICIPALITY OF GURABO

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$355,000.00
Total Budget	\$0.00	\$355,000.00
Total Obligated	\$0.00	\$355,000.00
Total Funds Drawdown	\$0.00	\$187,000.00
Program Funds Drawdown	\$0.00	\$187,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New Construction/Acquisition of single family housing in different wards of the municipality will provide secure residential properties that are not prone to damage. The municipality will identify 5 households of low-to-moderate income. The acquisition/construction of the home will average \$67,500.00. Project Delivery Costs are estimated to be \$1,500 per unit. Total cost per unit for acquisition/new construction including program delivery is \$69,000.00 DREF eligible funds are \$69,000.00 per unit for 5 households = \$345,000.00 DREF Category B - Buyouts. Houses are being acquired or constructed for families that whose homes were demolished under the buyout activity

Location Description:

MASA, QUEBRADA INFIERNO, CELADA, HATO NUEVO, RINCON, JAGUAS, JAGUAR AND NAVARRO WARDS AT THE MUNICIPALITY OF GURABO.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/5
# of Singlefamily Units	0	0/5

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/3	0/2	2/5	100.00
# Owner Households	0	0	0	2/3	0/2	2/5	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DREF-28-002-GURABO
Activity Title: DEMOLITION OF HOUSING

Activity Category:
 Clearance and Demolition

Activity Status:
 Under Way

Project Number:
 08-DR-006

Project Title:
 DREF

Projected Start Date:
 09/01/2011

Projected End Date:
 06/01/2014

Benefit Type:
 Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
 Low/Mod

Responsible Organization:
 MUNICIPALITY OF GURABO

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$45,000.00
Total Budget	\$0.00	\$45,000.00
Total Obligated	\$0.00	\$45,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The municipality carried out the demolition and cleanup of five (5) housing units received in exchange for participating families. Demolition and cleanup costs are estimated to be \$11,000 per unit= \$55,000.00. Demolition costs are estimated to be \$11,000 per unit= \$55,000.00. Qualified families will be relocated once they acquire and/or build new housing

Location Description:

MASA, QUEBRADA INFIERNO, CELADA, HATO NUEVO, RINCON, JAGUAS, JAGUAR AND NAVARRO WARDS AT THE MUNICIPALITY OF GURABO.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/5



of Singlefamily Units

0

0/5

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/3	0/2	0/5	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DREF-35-001-JUNCOS
Activity Title:	Acquisition/Construction of Housing

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08-DR-006

Projected Start Date:
06/01/2011

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
DREF

Projected End Date:
06/01/2014

Completed Activity Actual End Date:

Responsible Organization:
MUNICIPALITY OF JUNCOS

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$800,000.00
Total Budget	\$0.00	\$800,000.00
Total Obligated	\$0.00	\$800,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New Construction/Acquisition of single family housing in different wards of the municipality will provide secure residential properties that are not prone to damage. The municipality will identify 10 households of low-to-moderate income. The acquisition/construction of the home will average \$67,500.00. Project Delivery Costs are estimated to be \$1,500 per unit. Total cost per unit for acquisition/new construction including program delivery is \$69,000.00 DREF eligible funds are \$69,000.00 per unit for 10 households = \$690,000.00 DREF Category B - Buyouts. Houses are being acquired or constructed for families that whose homes were demolished under the buyout activity

Location Description:

PUEBLO WARD AT THE MUNICIPALITY OF JUNCOS.

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Housing Units	0	0/10
# of Singlefamily Units	0	0/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/5	0/5	0/10	0
# Owner Households	0	0	0	0/5	0/5	0/10	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DREF-39-001-LAS PIEDRAS
Activity Title: Acquisition/Construction of Housing

Activity Category:
 Acquisition - buyout of residential properties
Project Number:
 08-DR-006
Projected Start Date:
 06/01/2011
Benefit Type:
 Direct Benefit (Households)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 DREF
Projected End Date:
 06/01/2014
Completed Activity Actual End Date:

Responsible Organization:
 MUNICIPALITY OF LAS PIEDRAS

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New Construction/Acquisition of single family housing in different wards of the municipality will provide secure residential properties that are not prone to damage. The municipality will identify 5 households of low-to-moderate income. The acquisition/construction of the home will average \$67,500.00. Project Delivery Costs are estimated to be \$1,500 per unit. Total cost per unit for acquisition/new construction including program delivery is \$69,000.00 DREF eligible funds are \$69,000.00 per unit for 5 households = \$345,000.00 DREF Category B - Buyouts. Houses are being acquired or constructed for families that whose homes were demolished under the buyout activity

Location Description:

BOQUERON, CEIBA, COLLORES, EL RIO, MONTONES, QUEBRADA ARENAS AND TEJAS WARDS AT THE MUNICIPALITY OF LAS PIEDRAS.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/5
# of Singlefamily Units	0	0/5

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/3	0/2	0/5	0
# Owner Households	0	0	0	0/3	0/2	0/5	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DREF-39-002-LAS PIEDRAS

Activity Title: DEMOLITION OF HOUSING

Activity Category:

Clearance and Demolition

Project Number:

08-DR-006

Projected Start Date:

09/01/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

DREF

Projected End Date:

06/01/2014

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF LAS PIEDRAS

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The municipality carried out the demolition and cleanup of five (5) housing units received in exchange for participating families. Demolition and cleanup costs are estimated to be \$11,000 per unit= \$55,000.00. Demolition costs are estimated to be \$11,000 per unit= \$55,000.00. Qualified families will be relocated once they acquire and/or build new housing

Location Description:

BOQUERON, CEIBA, COLLORES, EL RIO, MONTONES, QUEBRADA ARENAS AND TEJAS WARDS AT THE MUNICIPALITY OF LAS PIEDRAS.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/5



of Singlefamily Units

0

0/5

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/3	0/2	0/5	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DREF-44-001-MAUNABO

Activity Title: Acquisition/Construction of Housing

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DR-006

Projected Start Date:

06/01/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

DREF

Projected End Date:

06/01/2014

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF MAUNABO2

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$840,000.00
Total Budget	\$0.00	\$840,000.00
Total Obligated	\$0.00	\$840,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New Construction/Acquisition of single family housing in different wards of the municipality will provide secure residential properties that are not prone to damage. The municipality will identify 10 households of low-to-moderate income. The acquisition/construction of the home will average \$67,500.00. Project Delivery Costs are estimated to be \$1,500 per unit. Total cost per unit for acquisition/new construction including program delivery is \$69,000.00 DREF eligible funds are \$69,000.00 per unit for 10 households = \$690,000.00 DREF Category B - Buyouts. Houses are being acquired or const

Location Description:

EMAJAGUAS, CALZADA, TALANTE, PALO SECO, LIZAS, PUEBLO AND MATUYAS ABAJO/ARRIBA WARDS AT THE MUNICIPALITY OF MAUNABO.

Activity Progress Narrative:

Accomplishments Performance Measures

**This Report Period
Total**

**Cumulative Actual Total / Expected
Total**



# of Housing Units	0	0/10
# of Singlefamily Units	0	0/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/5	0/5	0/10	0
# Owner Households	0	0	0	0/5	0/5	0/10	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DREF-44-002-MAUNABO

Activity Title: DEMOLITION OF HOUSING

Activity Category:

Clearance and Demolition

Project Number:

08-DR-006

Projected Start Date:

09/01/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

DREF

Projected End Date:

06/01/2014

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF MAUNABO2

Overall

	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$89,890.00
Total Budget	\$0.00	\$89,890.00
Total Obligated	\$0.00	\$89,890.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The municipality carried out the demolition and cleanup of ten (10) housing units received in exchange for participating families. Demolition and cleanup costs are estimated to be \$11,000 per unit= \$110,000.00. Qualified families will be relocated once they acquire and/or build new housing

Location Description:

EMAJAGUAS, CALZADA, TALANTE, PALO SECO, LIZAS, PUEBLO AND MATUYAS ABAJO/ARRIBA WARDS AT THE MUNICIPALITY OF MAUNABO.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/10



of Singlefamily Units

0

0/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/5	0/5	0/10	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DREF-47-001-NAGUABO
Activity Title:	Acquisition/Construction of Housing

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08-DR-006

Projected Start Date:
06/01/2011

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
DREF

Projected End Date:
06/01/2014

Completed Activity Actual End Date:

Responsible Organization:
MUNICIPALITY OF NAGUABO

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$638,500.00
Total Budget	\$0.00	\$638,500.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New Construction/Acquisition of single family housing in different wards of the municipality will provide secure residential properties that are not prone to damage. The municipality will identify 10 households of low-to-moderate income. The acquisition/construction of the home will average \$67,500.00. Project Delivery Costs are estimated to be \$1,500 per unit. Total cost per unit for acquisition/new construction including program delivery is \$69,000.00 DREF eligible funds are \$69,000.00 per unit for 10 households = \$690,000.00 DREF Category B - Buyouts. Houses are being acquired or constructed for families that whose homes were demolished under the buyout activity

Location Description:

HUCARES, DAGUAO, RIOS AND MARIANA WARDS AT THE MUNICIPALITY OF NAGUABO.

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Housing Units	0	0/10
# of Singlefamily Units	0	0/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/5	0/5	0/10	0
# Owner Households	0	0	0	0/5	0/5	0/10	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DREF-47-002-NAGUABO

Activity Title: DEMOLITION OF HOUSING

Activity Category:

Clearance and Demolition

Project Number:

08-DR-006

Projected Start Date:

10/01/2013

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Planned

Project Title:

DREF

Projected End Date:

06/01/2014

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF NAGUABO

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$161,500.00
Total Budget	\$0.00	\$161,500.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

THE MUNICIPALITY CARRIED OUT THE DEMOLITION AND CLEANUP OF 5 HOUSING UNITS RECEIVED IN EXCHANGE FOR PARTICIPATING FAMILIES. QUALIFIED FAMILIES WILL BE RELOCATED ONCE THEY ACQUIRE AND /OR BUILD NEW HOUSING.

Location Description:

DIFFERENT WARD AT THE MUNICIPALITY OF NAGUABO

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/4
# of Singlefamily Units	0	0/4



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/3	0/1	0/4	0
# Renter Households	0	0	0	0/3	0/1	0/4	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DREF-50-001-PATILLAS

Activity Title: Acquisition/Construction of Housing

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DR-006

Projected Start Date:

06/01/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

DREF

Projected End Date:

06/01/2014

Completed Activity Actual End Date:

Responsible Organization:

Municipality of Patillas

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$948,830.00
Total Budget	\$0.00	\$948,830.00
Total Obligated	\$0.00	\$948,830.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New Construction/Acquisition of single family housing in different wards of the municipality will provide secure residential properties that are not prone to damage. The municipality will identify 10 households of low-to-moderate income. The acquisition/construction of the home will average \$67,500.00. Project Delivery Costs are estimated to be \$1,500 per unit. Total cost per unit for acquisition/new construction including program delivery is \$69,000.00 DREF eligible funds are \$69,000.00 per unit for 10 households = \$690,000.00 DREF Category B - Buyouts. Houses are being acquired or constructed for families that whose homes were demolished under the buyout activity

Location Description:

MUÑOZ RIVERA, QUEBRADA ARRIBA, MARIN, MULAS, CACAO ALTO, CACAO BAJO, MAMEY, PUEBLO, POLLOS, APEADERO, JACABOA, RIOS, GUARDARRAYA, JAGUAL. MUNICIPALITY OF PATILLAS.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/10
# of Singlefamily Units	0	0/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/5	0/5	0/10	0
# Owner Households	0	0	0	0/5	0/5	0/10	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DREF-56-001-SALINAS
Activity Title:	Acquisition/Construction of Housing

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08-DR-006

Projected Start Date:
06/01/2011

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
DREF

Projected End Date:
06/01/2014

Completed Activity Actual End Date:

Responsible Organization:
MUNICIPALITY OF SALINAS

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$642,075.00
Total Budget	\$0.00	\$642,075.00
Total Obligated	\$0.00	\$642,075.00
Total Funds Drawdown	\$2,250.00	\$631,305.00
Program Funds Drawdown	\$2,250.00	\$631,305.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF SALINAS	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New Construction/Acquisition of single family housing in different wards of the municipality will provide secure residential properties that are not prone to damage. The municipality will identify 5 households of low-to-moderate income. The acquisition/construction of the home will average \$67,500.00. Project Delivery Costs are estimated to be \$1,500 per unit. Total cost per unit for acquisition/new construction including program delivery is \$69,000.00 DREF eligible funds are \$69,000.00 per unit for 5 households = \$345,000.00 DREF Category B - Buyouts. Houses are being acquired or constructed for families that whose homes were demolished under the buyout activity

Location Description:

COMMUNITY COQUI, AGUIRRE WARD AT THE MUNICIPALITY OF SALINAS.

Activity Progress Narrative:

The funds were for the relocation of families to the following properties:

- 1) Urb. Evelyamar # B-11
- 2) Urb Evelyamar # B-13
- 3) Urb Evelyamar # B-15
- 4) Urb Evelyamar # B-9
- 5) Urb Evelyamar # B-14



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/5
# of Singlefamily Units	0	0/5

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/3	0/2	0/5	0
# Owner Households	0	0	0	0/3	0/2	0/5	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DREF-56-002-SALINAS
Activity Title: DEMOLITION OF HOUSING

Activity Category:
 Clearance and Demolition

Activity Status:
 Under Way

Project Number:
 08-DR-006

Project Title:
 DREF

Projected Start Date:
 09/01/2011

Projected End Date:
 06/01/2014

Benefit Type:
 Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
 Low/Mod

Responsible Organization:
 MUNICIPALITY OF SALINAS

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$46,825.00
Total Budget	\$0.00	\$46,825.00
Total Obligated	\$0.00	\$46,825.00
Total Funds Drawdown	\$35,916.66	\$35,916.66
Program Funds Drawdown	\$35,916.66	\$35,916.66
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF SALINAS	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The municipality carried out the demolition and cleanup of five (5) housing units received in exchange for participating families. Demolition and cleanup costs are estimated to be \$11,000 per unit= \$55,000.00. Demolition costs are estimated to be \$11,000 per unit= \$55,000.00. Qualified families will be relocated once they acquire and/or build new housing

Location Description:

COMMUNITY COQUI, AGUIRRE WARD AT THE MUNICIPALITY OF SALINAS.

Activity Progress Narrative:

The funds were for the demolition of the following properties:
 1- Leopoldo Cepeda Street #351
 2-Barbosa Street #137 and 137A
 3-Leopolde Cepeda Street #355
 4-Barbosa Street #58



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/5	
# of Singlefamily Units	0		0/5	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/3	0/2	0/5	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DREF-58-001-SAN LORENZO
Activity Title: Acquisitio/Construction of Housing

Activity Category:
 Acquisition - buyout of residential properties
Project Number:
 08-DR-006
Projected Start Date:
 06/01/2011
Benefit Type:
 Direct Benefit (Households)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 DREF
Projected End Date:
 06/01/2014
Completed Activity Actual End Date:

Responsible Organization:
 MUNICIPALITY OF SAN LORENZO

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,377,295.00
Total Budget	\$0.00	\$1,377,295.00
Total Obligated	\$0.00	\$1,377,295.00
Total Funds Drawdown	\$76,600.00	\$728,745.40
Program Funds Drawdown	\$76,600.00	\$728,745.40
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF SAN LORENZO	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New Construction/Acquisition of single family housing in different wards of the municipality will provide secure residential properties that are not prone to damage. The municipality will identify 10 households of low-to-moderate income. The acquisition/construction of the home will average \$67,500.00. Project Delivery Costs are estimated to be \$1,500 per unit. Total cost per unit for acquisition/new construction including program delivery is \$69,000.00 DREF eligible funds are \$69,000.00 per unit for 10 households = \$690,000.00 DREF Category B - Buyouts. Houses are being acquired or constructed for families that whose homes were demolished under the buyout activity

Location Description:

PUEBLO AND HATO WARDS AT THE MUNICIPALITY OF SAN LORENZO.

Activity Progress Narrative:

These funds were for the purchase of property located at Los Tamarindos Ext. 11 Street # D-16

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Housing Units	0	0/10
# of Singlefamily Units	0	0/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/5	0/5	0/10	0
# Owner Households	0	0	0	0/5	0/5	0/10	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DREF-60-001-SANTA ISABEL
Activity Title: Acquisition/Construction of Housing

Activity Category:
Acquisition - buyout of residential properties
Project Number:
08-DR-006
Projected Start Date:
06/01/2011
Benefit Type:
Direct Benefit (Households)
National Objective:
Low/Mod

Activity Status:
Under Way
Project Title:
DREF
Projected End Date:
06/01/2014
Completed Activity Actual End Date:

Responsible Organization:
SANTA ISABEL1

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$800,000.00
Total Budget	\$0.00	\$800,000.00
Total Obligated	\$0.00	\$800,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New Construction/Acquisition of single family housing in different wards of the municipality will provide secure residential properties that are not prone to damage. The municipality will identify 10 households of low-to-moderate income. The acquisition/construction of the home will average \$67,500.00. Project Delivery Costs are estimated to be \$1,500 per unit. Total cost per unit for acquisition/new construction including program delivery is \$69,000.00 DREF eligible funds are \$69,000.00 per unit for 10 households = \$690,000.00 DREF Category B - Buyouts. Houses are being acquired or constructed for families that whose homes were demolished under the buyout activity

Location Description:

COMMUNITY PLAYITA CORTADA, DESCALABRADO AND PLAYA WARDS AT THE MUNICIPALITY OF SANTA ISABEL.

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Housing Units	0	0/10
# of Singlefamily Units	0	0/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/5	0/5	0/10	0
# Owner Households	0	0	0	0/5	0/5	0/10	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DREF-62-001-UTUADO
Activity Title:	Acquisitio/Construction of Housing

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08-DR-006

Projected Start Date:
06/01/2011

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
DREF

Projected End Date:
06/01/2014

Completed Activity Actual End Date:

Responsible Organization:
MUNICIPALITY OF UTUADO

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$828,000.00
Total Budget	\$0.00	\$828,000.00
Total Obligated	\$0.00	\$828,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New Construction/Acquisition of single family housing in different wards of the municipality will provide secure residential properties that are not prone to damage. The municipality will identify 10 households of low-to-moderate income. The acquisition/construction of the home will average \$67,500.00. Project Delivery Costs are estimated to be \$1,500 per unit. Total cost per unit for acquisition/new construction including program delivery is \$69,000.00 DREF eligible funds are \$69,000.00 per unit for 10 households = \$690,000.00 DREF Category B - Buyouts. Houses are being acquired or constructed for families that whose homes were demolished under the buyout activity

Location Description:

ANGELES, ARENAS, CAGUANA, CAONILLAS, CONSEJO, DON ALONZO, GUAONICO, LAS PALMAS, LIMON, MAMEYES, PASO PALMA, RIO ABAJO, RONCADOR, SABANA GRANDE, SALTO ABAJO/ARRIBA, SANTA ISABEL, TEUAN, VIVI ARRIBA/ABAJO WARDS AT THE MUNICIPALITY OF UTUADO.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/10
# of Singlefamily Units	0	0/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/5	0/5	0/10	0
# Owner Households	0	0	0	0/5	0/5	0/10	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DREF-62-002-UTUADO
Activity Title: DEMOLITION OF HOUSING

Activity Category:

Clearance and Demolition

Project Number:

08-DR-006

Projected Start Date:

09/01/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

DREF

Projected End Date:

06/01/2014

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF UTUADO

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$229,000.00
Total Budget	\$0.00	\$229,000.00
Total Obligated	\$0.00	\$229,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The municipality carried out the demolition and cleanup of ten (10) housing units received in exchange for participating families. Demolition and cleanup costs are estimated to be \$11,000 per unit= \$110,000.00. Qualified families will be relocated once they acquire and/or build new housing

Location Description:

ANGELES, ARENAS, CAGUANA, CAONILLAS, CONSEJO, DON ALONZO, GUAONICO, LAS PALMAS, LIMON, MAMEYES, PASO PALMA, RIO ABAJO, RONCADOR, SABANA GRANDE, SALTO ABAJO/ARRIBA, SANTA ISABEL, TEUAN, VIVI ARRIBA/ABAJO WARDS AT THE MUNICIPALITY OF UTUADO.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/10	
# of Singlefamily Units	0		0/10	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/5	0/5	0/10	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DREF-67-002-YABUCOA

Activity Title: DEMOLITION OF HOUSING

Activity Category:

Clearance and Demolition

Project Number:

08-DR-006

Projected Start Date:

09/01/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

DREF

Projected End Date:

06/01/2014

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF YABUCOA

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$105,700.00
Total Budget	\$0.00	\$105,700.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The municipality carried out the demolition and cleanup of ten (10) housing units received in exchange for participating families. Demolition and cleanup costs are estimated to be \$11,000 per unit= \$110,000.00. Qualified families will be relocated once they acquire and/or build new housing

Location Description:

AGUACATE, CALABAZAS, CAMINO NUEVO, GUAYABOTA, JACANAS, JUAN MARIN, LIMONES, PLAYA, TEJAS AND PUEBLO WARDS AT THE MUNICIPALITY OF YABUCOA.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/10



of Singlefamily Units

0

0/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/5	0/5	0/10	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DREF-68-001-YAUCO
Activity Title:	Acquisition/Construction of Housing

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08-DR-006

Projected Start Date:
06/01/2011

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
DREF

Projected End Date:
06/01/2014

Completed Activity Actual End Date:

Responsible Organization:
MUNICIPALITY OF YAUCO2

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$750,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New Construction/Acquisition of single family housing in different wards of the municipality will provide secure residential properties that are not prone to damage. The municipality will identify 10 households of low-to-moderate income. The acquisition/construction of the home will average \$67,500.00. Project Delivery Costs are estimated to be \$1,500 per unit. Total cost per unit for acquisition/new construction including program delivery is \$69,000.00 DREF eligible funds are \$69,000.00 per unit for 10 households = \$690,000.00 DREF Category B - Buyouts. Houses are being acquired or constructed for families that whose homes were demolished under the buyout activity

Location Description:

SECTOR ASTILLAS, DIEGO HERNANDEZ WARD; SECTOR PALOMAS,SUSUA BAJA WARD AND PUEBLO WARD.

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Housing Units	0	0/10
# of Singlefamily Units	0	0/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/5	0/5	0/10	0
# Owner Households	0	0	0	0/5	0/5	0/10	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	0
Monitoring Visits	0	0
Audit Visits	0	0
Technical Assistance Visits	0	1
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	0

